




U.S. DEPARTMENT OF
ENERGY

Salt Waste Processing Facility



SWPF Process and Liquid Waste Interface Overview

Pamela Marks – Federal Project Director

Bob Leugemors – Chief Engineer

December 9, 2015



Salt Waste Processing Facility



PARSONS

Parsons is the contractor for the SWPF project
(design, construct, commission and operate for one year)

This essential facility will:


- Reduce radioactive waste volume requiring vitrification
- Utilize the same actinide and cesium removal unit processes as Interim Salt Processing Facilities (ARP/MCU)
- Process over 90% of Tank Farm liquid radioactive waste (97 Mgal. after dissolution)
- Have a nominal capacity of 6 – 9 million gallons per year



U.S. DEPARTMENT OF
ENERGY



Liquid Waste System Today




U.S. DEPARTMENT OF
ENERGY






SWPF Process



U.S. DEPARTMENT OF
ENERGY




SWPF Process Building Layout



U.S. DEPARTMENT OF
ENERGY



SWPF Project Milestones



U.S. DEPARTMENT OF
ENERGY



SWPF Construction Progress



August 2009

Basemat Installed

- Performance Category 3 (PC-3)
- 8-feet thick
- 32,943 square feet
- 10,032 cubic yards



April 2011

First Story Under Construction

- Walls to 100 ft. elev. Completed
- Began installation of process piping
- Wall placement to 139 ft. elev. in progress
- Successful installation of contactor modules
- Dark cells fabricated



June 2012

Vessel Placement

- Successful installation of
- 10 large ASME Vessels
- 150,000 gal. of tank volume in CPA
- PC-1 support structures underway



TODAY

TODAY – 92.8% Physical Completion

- Roof completed
- HVAC 92% complete
- Ventilation stack completed
- Fire coatings complete
- Transformers and switchgear in place
- All major process equipment in place
- Waste transfer line installation complete
- 100,000+ LF of piping installed (87% complete)
- 83,000 welds made (93% complete)
- 120,000 LF of conduit installed (85% complete)
- 380,000 LF of wire and cable installed (60% complete)

Projected Construction Completion Date – April 2016



U.S. DEPARTMENT OF
ENERGY



Cesium Removal Contactors Arrival and Installation (December 2010)



U.S. DEPARTMENT OF
ENERGY




Large ASME Vessels Delivered (June/July 2012)



U.S. DEPARTMENT OF
ENERGY



Alpha Finishing Tanks (December 2013)



U.S. DEPARTMENT OF
ENERGY



Waste Transfer Line Installation (April 2014)



U.S. DEPARTMENT OF
ENERGY



SWPF Test Program

- Extensive Test Program - Demonstrated Process Met or Exceeded 100% Capacity
- Robust Operating Envelope Developed to Provide Flexibility of Operations
- On-going Tests – Reliability/Maintainability – Increase Throughput




U.S. DEPARTMENT OF
ENERGY



SWPF Testing Activities

◆ System Turnover




U.S. DEPARTMENT OF
ENERGY



Liquid Waste Interface Lines

From
Tank
Farm



U.S. DEPARTMENT OF
ENERGY



SWPF Main Process

ASP

Adsorbed Sr
and actinides
onto MST.

MST
concentrated
by CFFs

Concentrated
sludge is washed
to remove [Na+]
prior to transfer
to the DWPF.

CSSX

Extracts and
concentrate Cs
from the aqueous
CFF filtrate
(CSS).

The resulting
aqueous solution
(DSS) is
transferred to the
SPF.

Concentrated Cs
is transferred to
the DWPF.

AFP

Similar to the
ASP, the MST is
used to sorb
selected
actinides and Sr.

This process will
be used on
waste batches
when a further
reduction in the
radionuclide
concentrations
in the DSS is
required.




U.S. DEPARTMENT OF
ENERGY



Summary Flow Diagram

Figure 3-1. Simplified Process Flow Diagram



U.S. DEPARTMENT OF
ENERGY




Suspended Solids Samples (Cross Flow Filtration)

Figure 1: HLW Sludge Solids Slurries

WSRC-TR-2005-00161, C. J. Martino


Transmitted light through 30 mL aliquots of simulated sludge.




U.S. DEPARTMENT OF
ENERGY




Solvent Components



Extractant
Calix[4]arene-bis(*tert*-octylbenzo-crown-6)
"BoBCalixC6"
0.007 M



Modifier:
1-(2,2,3,3-tetrafluoropropoxy)-
3-(4-sec-butylphenoxy)-2-propanol
"Cs-7SB"
0.75 M



Suppressor
Tri-n-octylamine
"TOA"
0.003 M

Diluent
Isopar[®] L
(a blend of C10-C12 branched
alkanes)




U.S. DEPARTMENT OF
ENERGY



BOBCalixC6 Selectively Extracts Cs⁺ Ion

A major reaction involves extraction of CsNO₃ as an ion pair.
Modeling shows that actual mechanism also involves other reactions.




U.S. DEPARTMENT OF
ENERGY



Water Stripping is Key to the CSSX Process


Produces a highly purified product
Excellent feed for vitrification in the DWPF



U.S. DEPARTMENT OF
ENERGY



CINC Standard Contactor




*Installation of a contactor at
the Salt Waste Processing
Facility*



U.S. DEPARTMENT OF
ENERGY




Stilling Tank/Decanter



U.S. DEPARTMENT OF
ENERGY



Coalescer



U.S. DEPARTMENT OF
ENERGY



Looking to the Future

- High degree of technical confidence
- Maintain safety, cost and schedule performance
- Integrate NGS and High Sodium processing to enhance throughput
- Optimize facility operability
- Maintain integration with the Liquid Waste Program
- Minimize Liquid Waste lifecycle costs – Full Solution to SRS Tank Closure



U.S. DEPARTMENT OF
ENERGY





U.S. DEPARTMENT OF
ENERGY



Backup



U.S. DEPARTMENT OF
ENERGY



Target ion []'s for the Salt Solution Simulant and Chemical Reconstitution

Table 5-1 - Target Ion Concentrations for 5.6M and 6.44M [Na⁺] Salt Solution Simulants

Ionic Species	Concentration for 5.6M [Na ⁺] (M)	Concentration for 6.44M [Na ⁺] (M)
Sodium (Na ⁺)	5.58E+00	6.42E+00
Potassium (K ⁺)	1.50E-02	1.80E-02
Nitrate (NO ₃ ⁻)	1.82E+00	2.19E+00
Cesium (Cs ⁺)**	4.30E-04	5.16E-04
Chlorine (Cl ⁻)	2.45E-02	2.94E-02
Hydroxide (OH ⁻)*	3.19E+00	3.54E+00
Nitrite (NO ₂ ⁻)	5.00E-01	6.00E-01
Aluminum (Al ³⁺)	2.08E-01	2.50E-01
Carbonate (CO ₃ ²⁻)	1.50E-01	1.80E-01
Sulfate (SO ₄ ²⁻)	1.40E-01	1.68E-01
Oxalate (C ₂ O ₄ ²⁻)	8.00E-03	9.61E-03
Silicon oxide (SiO ₃ ²⁻)	2.50E-02	3.00E-02
Molybdate (MoO ₄ ²⁻)	7.86E-05	9.44E-05
Copper (Cu ⁴⁺)	2.22E-05	2.67E-05
Zinc (Zn ²⁺)	1.24E-04	1.49E-04
Iron (Fe ³⁺)	2.55E-05	3.06E-05
Tin (Sn ²⁺)	1.99E-05	2.39E-05
Fluorine (F ⁻)	2.80E-02	3.36E-02
Monohydrogen phosphate (HPO ₄ ²⁻)	7.00E-03	8.41E-03
Strontium (Sr ²⁺)**	1.06E-04	1.27E-04

* The OH⁻ concentration specified is the target amount added to the simulant. The actual free hydroxide concentration is expected to be lower as a result of secondary reactions, particularly with aluminum nitrate.

** For those batches requiring DF demonstration

Chemical Reconstitution Options

- Full reconstitution to the target concentrations for 5.6M [Na⁺] - (table 5-1)
- Reconstitution of major components only (NaOH, Sodium Nitrate, Sodium Nitrite)
- Reuse of a simulant batch without reconstitution
- A combination of the previous options